

Adamsville Elementary

Early Site Package complete by R. F. Scurlock except for temporary seeding of site. Extra costs for undercutting/replacing bad soils are still in negotiation.

Frazeysburg Elementary

Early Site Package underway by Performance and Kendrick. Uncovered debris has been disposed in new embankment used as fill in neighbors' back yards. Cost of disposal will be District LFI through Change Order. Uncovered buried tires will be disposed of properly off-site and additional cost will be LFI. Building pad and parking subbase are complete. Utilities are underway.

Nashport Elementary

Early Site Package underway by R. F. Scurlock. Topsoil is stripped and non-structural embankments are complete. Wet, marginal soils must be removed or remediated to continue structural fills at building pad and parking lots. Change Order in negotiation for this work.

Dresden Elementary

Demolition of Jefferson Elementary is complete by R. F. Scurlock. Debris has been disposed of off-site. Materials with asbestos have gone to proper landfill and Scurlock is assembling paperwork. Stripping topsoil and earthwork has begun and will be followed by utilities.

Tri-Valley High School

Layton Excavating has completed the majority of the building pad and some of the parking lot subbase. Utilities have begun. Village boat ramp contractor will begin retaining wall in next couple of weeks. Coordination between contractors will be critical for access.

Upcoming Items

- Adamsville/Frazeysburg Elementaries will bid on Tuesday 10/24/06.
- Dresden/Nashport Elementaries will have a Pre-Bid meeting on Thursday 10/26/06. Bids to be received Tuesday 11/07/06.
- Combined packages for Kitchen Equipment, HVAC Controls, and Technology Equipment and Wiring for all four elementaries will also bid on 11/07/06.
- Turner/Resource issued CD estimate for High School. Estimate revisions/Value Engineering to complete week of 10/18/06.
- High School Documents to be available for bidders in early November and bids to be received in early December.

